

Project		County	Route	Program	Construction Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates	Ready to List	Award	Comments
<b>2011/12 FISCAL YEAR CONTRACT FOR DELIVERY DISTRICT 10</b>														
<b>The California Department of Transportation</b>														
<b>Promises to Deliver</b>														
<b>PLANNED DELIVERY DATES</b>														
<b>FIRST QUARTER - July 1, 2011 to September 30, 2011</b>														
00610	MPA	49	SHOPP	\$1,973	\$0	\$514	WIDEN ROADWAY FOR LEFT TURN CHANNELIZATION			AADD	08/01/11	10/03/11		
26444	AMA	88	SHOPP	\$18,590	\$3,941	\$5,372	ROADWAY REHABILITATION.		07/23/11			09/26/11	01/24/12	
<b>SECOND QUARTER - October 1, 2011 to December 31, 2011</b>														
0V560	SJ	99	HM-b	\$363	\$0	\$103	HEAT STRAIGHTEN GIRDER, GROUT PADS AND NEW OVERHEAD SIGNS	07/22/11	07/22/11	10/07/11	12/16/11	03/13/12		
<b>THIRD QUARTER - January 1, 2012 to March 31, 2012</b>														
0U480	STA	VAR	MINOR	\$363	\$70	\$390	UPGRADE INTERSECTIONS, OVERCROSSING, AND HIGHWAY SEGMENT TO COMPLY WITH ADA STANDARDS	10/03/11	01/16/12	AADD	02/01/12	05/31/12		ENVIRONMENTAL STUDIES & RIGHT OF WAY ACQUISITION
0U620	MER/SJ	VAR	HM-b	\$199	\$0	\$105	BRIDGE SOFFIT AND COLUMN REPAIR	10/07/11	10/07/11	12/23/11	03/02/12	05/31/12		
0V590	SJ	4	HM-b	\$891	\$0	\$95	PAINT BRIDGE	09/07/11	09/07/11	11/23/11	02/01/12	05/01/12		
0W070	TUO	120	SHOPP	\$1,936	\$0	\$728	REPLACE BRIDGE DECK	10/07/11	10/07/11	12/23/11	03/02/12	08/07/12		
0W090	MER/STA/TUO	VAR	HM-b	\$406	\$0	\$185	CLEAN/APPLY METHACRYLATE, REPLACE JOINT SEALS, REPAIR JOINT SPALLS AND PATCH CRACKS.	10/10/11	10/10/11	12/26/11	03/05/12	05/31/12		
0W150	SJ	99	HM-b	\$500	\$0	\$94	PAINT BRIDGE	10/28/11	10/28/11	01/03/12	03/23/12	06/19/12		
3A100	SJ	99	BOND99/LOCAL/STIP	\$154,000	\$59,970	\$21,030	WIDEN TO 6 LANES			10/15/11	03/30/12	08/17/12		DESIGN IS ABOUT 3 MO. BEHIND. ADDITIONAL RISKS: CVFPB PERMIT & RR ISSUES.
<b>FOURTH QUARTER - April 1, 2012 to June 30, 2012</b>														
0M780	SJ	5	SHOPP	\$44,497	\$0	\$2,624	ROADWAY REHABILITATION		06/01/12	02/01/12	06/15/12	12/26/12		
0S860	SJ	99	SHOPP	\$998	\$2	\$415	HOTMIX ASPHALT OVERLAY	09/20/11	03/16/12	AADD	04/16/12	08/06/12		
0S940	MER	152	SHOPP	\$4,244	\$6	\$933	INSTALL DOUBLE THRIE BEAM BARRIER IN CENTER MEDIAN	12/03/11	06/11/12	03/05/12	06/28/12	12/27/12		

	Completed
	To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering
VAR	Various