



**2012/13 FISCAL YEAR
CONTRACT FOR DELIVERY
DISTRICT 8**

**The California Department of Transportation
Promises to Deliver**

Project	County	Route	Program	Construction Capital Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	PLANNED DELIVERY DATES					Comments
								Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates	Ready to List	Award	
FIRST QUARTER - July 1, 2012 to September 30, 2012													
0G840	SBD	15	SHOPP	\$11,335	\$42	\$3,626	UPGRADE AND INCREASE CAPACITY AT THE SAFETY ROADSIDE REST AREA				09/28/12	04/01/13	
0Q860	SBD	15	SHOPP	\$176	\$0	\$180	STRUCTURE			DPAC	07/23/12	12/26/12	
SECOND QUARTER - October 1, 2012 to December 31, 2012													
0K310	SBD	95	SHOPP	\$3,797	\$99	\$1,148	VERTICAL CURVE ALIGNMENT		11/01/12	09/03/12	12/03/12	05/23/13	
0Q110	RIV	10	SHOPP	\$3,570	\$0	\$595	BARBED WIRE FENCE WITH CONCRETE BARRIER		10/25/12	09/25/12	12/24/12	07/12/13	
THIRD QUARTER - January 1, 2013 to March 31, 2013													
0N510	RIV	15	SHOPP	\$2,830	\$5	\$788	REPLACE EXISTING GUARDRAIL WITH CONCRETE BARRIER		01/31/13	AADD	03/29/13	09/30/13	
49180	RIV	62	SHOPP	\$15,309	\$8	\$2,194	PAVEMENT REHAB INCLUDING SHOULDERS,			11/09/12	02/15/13	08/15/13	
FOURTH QUARTER - April 1, 2013 to June 30, 2013													
0M450	SBD	38	SHOPP	\$765	\$348	\$843	ADD LEFT TURN POCKETS		06/03/13	AADD	06/28/13	10/28/13	R/W ACQUISITION
0N570	SBD	40	SHOPP	\$1,175	\$10	\$632	BRIDGE SIESMIC RETROFIT		03/01/13	02/01/13	05/02/13	10/07/13	
43541	SBD	40	SHOPP	\$489	\$15	\$477	PLACE ROCK SLOPE PROTECTION	08/10/12	04/09/13	11/16/12	05/17/13	09/05/13	WORKING TO OBTAIN PERMITS FROM BLM, ARMY CORPS, DEPT. OF FISH AND GAME, AND RWQCB
44910	RIV	111	SHOPP	\$7,398	\$10	\$2,572	REPLACE BRIDGE		05/17/13	03/08/13	06/07/13	12/20/13	

Design-Build Project

0K710	SBD	15	STIP/SHOPP/LOCAL	\$225,528	\$48,952	\$19,553	DEVORE INTERCHANGE IMPROVEMENTS			DB	DB	DB	11/14/12	Design Build Project
-------	-----	----	------------------	-----------	----------	----------	---------------------------------	--	--	----	----	----	----------	----------------------

Completed
To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering (paed+rwc+pse)
VAR	Various
DB	Design Build