



# District 1

## Amendment to Contract for Delivery\*

### FY 2009/2010

#### Commitment to Project Delivery:

#### Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
<b>NUMBER OF DELIVERIES</b>					
Planned	4	5	13	9	31
<b>CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)</b>					
Estimate in Contract	\$ 4.3	\$ 19.3	\$ 52.0	\$ 189.6	\$ 265.2

#### Original Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
<b>NUMBER OF DELIVERIES</b>					
Planned	5	12	10	4	31
<b>CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)</b>					
Estimate in Contract	\$ 4.9	\$ 52.6	\$ 186.6	\$ 21.1	\$ 265.2

\* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 1 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.

**Charles Fielder**  
District 1 Director

10/30/2009

Date

**Randell H. Iwasaki**  
Director

12-15-09

Date