



# District 11

## Amendment to Contract for Delivery\*

### FY 2009/2010

**Commitment to Project Delivery:**

### Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
<b>NUMBER OF DELIVERIES</b>					
Planned	3	1	13	8	25
<b>CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)</b>					
Estimate in Contract	\$ 174.3	\$ 6.0	\$ 33.5	\$ 82.9	\$ 296.7

### Original Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
<b>NUMBER OF DELIVERIES</b>					
Planned	3	0	14	8	25
<b>CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)</b>					
Estimate in Contract	\$ 174.3	\$ 0.0	\$ 81.9	\$ 40.5	\$ 296.7

\* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 11 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.

  
 \_\_\_\_\_  
**Laurie Berman**  
 District 11 Director

11/16/09  
Date

  
 \_\_\_\_\_  
**Randell H. Iwasaki**  
 Director

12-15-09  
Date