

California Transportation Commission										
March 20, 2014 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension	Recommendations		
Tab #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
80	2.8b.(1)	Contract Award (LBSRA- Loc Bridge)	1	08-xxxx	SBD	DWR 54C0449	6 months	6 months	6 months	To avoid bat and swallow nesting season
			2	08-xxxx	SBD	DWR 54C0451	6 months	6 months	6 months	To avoid bat and swallow nesting season
			3	08-xxxx	SBD	DWR 54C0452	6 months	6 months	6 months	To avoid bat and swallow nesting season
			4	08-xxxx	SBD	DWR 54C0495	6 months	6 months	6 months	To avoid bat and swallow nesting season
			5	08-xxxx	SBD	DWR 54C0496	6 months	6 months	6 months	To avoid bat and swallow nesting season
			6	08-xxxx	SBD	Indio 56C0283	12 months	12 months	12 months	All bids high, seek add'l funding, re-advertise
81	2.8b.(2)	Contract Award (STIP Loc-Admin TE)	1	03-1215	ED	Placerville	10 months	10 months	7 months (11/30/14)	Allocate adjoining project in May, combine projects to bid and award
82	2.8b.(3)	Contract Award (State-Admin On-System)	1	04-5301L	SOL-80	SHOPP/TCIF/STIP	20 months	20 months	20 months	Pending legal action on USFWS for its BO
			2	04-0756F	SON-12	Caltrans-SHOPP	9 months	9 months	9 months	Withdrawn prior to meeting - awarded
			3	04-0159N	ALA-580	Caltrans-SHOPP	6 months	6 months	6 months	Withdrawn prior to meeting - awarded
83	2.8c.(1)	Project Completion (STIP- Rail)	1	03-3146	SAC	Sacramento	12 months	12 months	12 months	Contractor abandoned job, city to hire new
84	2.8c.(2)	Project Completion (STIP- Transit)	1	07-2921	VEN	SCRRA	18 months	18 months	18 months	Withdrawn prior to meeting - back in May
85	2.8c.(4)	Project Completion (P116- Transit)	1	12-9651	ORA	OCTA/Irvine	14 months	14 months	14 months	Multiple utility and hazardous material issues