



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR SEPTEMBER 23, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 1 Elephant Trunk Slide Permanent Restoration (1A7004)	On Highway 1 in northern San Luis Obispo County and southern Monterey County about 3 miles north of San Carpoforo Creek Bridge to Limekiln Creek (PM 73.7-74.0)	Construct a 1,000-foot-long retaining wall for permanent restoration and to stabilize settlement	Spring 2015 – Winter 2016/17	\$9.5 million	SHOPP	Caltrans	Lisa Lowerison (RS)	John Madonna Construction of San Luis Obispo, CA.	Full overnight closures Sunday night through Friday morning from 10 pm until 7 am. One-way reversing traffic control during the daytime.
2.	Highway 1 Cow Cliffs Viaduct (1F8904)	In Monterey County Near Lucia from 0.1 Mile South of Big Creek Bridge to 2.8 Miles South of Dolan Creek Bridge (PM 28.0-28.4)	Construct Viaduct	Summer 2015- Fall 2016	\$3.9 million	SHOPP	Caltrans	Ken Dostalek (TL)	RGW Construction Inc. Livermore, CA	Signal controlled one-way traffic control. 10-minute traffic holds for movement of equipment. A few full overnight closures starting in December.
3.	Route 68 East Hitchcock Road Signal (0T2704)	Along SR 68 near Salinas at Hitchcock Road (PM 19.2)	Install traffic signal	Summer 2015- Winter 2016	\$904,000	SHOPP	Caltrans	David Rasmussen (TL)	Granite Rock Construction, Watsonville	Project was awarded May 18, 2015 and approved on June 11. Work on utility relocation has begun.
4.	Hwy. 101 Greenfield CAPM (1A7304)	In Monterey Co. in and near Greenfield from Lagomarsino Ave. to south of Hudson Rd. (PM 49.8-55.3)	Pavement Preservation (CAP M)	Dec. 1, 2014— Fall 2015	\$4.7 million	SHOPP	Caltrans	David Rasmussen (FK)	Papich Construction Co. Inc, Pismo Beach	Work consists primarily of night work Monday – Thursday (Fri am)-Work currently suspended due to temp. Scheduled to complete by September 2015



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR SEPTEMBER 23, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS (Cont'd.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
5.	Hwy. 101 Monterey to Marina CAPM (1A7604)	In Monterey County, from Sloat Avenue Undercrossing to South Marina Overhead (PM R77.56/R85.3)	Pavement Preservation (CAP M)	Fall 2015- Winter 2015	\$9.2 million	SHOPP	Caltrans	Richard Rosales (TL)	Granite Construction Co. Watsonville, CA	Contract was awarded on Aug. 12 and approved Sept. 3, 2015
6.	US 101 Airport Blvd. IC East Landscaping Project (349514)	Near Salinas just south to just north of Airport Boulevard Overcrossing (PM 85.0-85.8)	Highway Planting and Irrigation	June 11, 2012- Oct. 4, 2012 (In Plant Establishment until December 2015)	\$687,000	STIP	Caltrans	David Silberberger (AN)	Bortolussi & Watkin, Inc., San Rafael	The project is in the plant establishment phase where plants are monitored for successful growth.
7.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale.4 mile south of Dunbarton Road in Mon. Co. (PM 100.0-101.3)	Construct new interchange at San Juan Road and US 101	Dec. 3, 2012- Summer 2016 (Timeframe includes Plant Establishment Work)	\$46.2 Million	STIP/CMI A/ARRA	Caltrans	David Silberberger (JW)	GCC/MCM A JV, Watsonville	The new interchange and related improvements were fully open to traffic on July 17, 2015. However, the project remains active due to a 1 year plant establishment process which is targeted to be completed by the Summer of 2016.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR SEPTEMBER 23, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Comments
8.	Highway 1 Climbing Lane (0L570)	On Route 1 near Carmel between the Carmel River Bridge and Carmel Valley Road (PM 72.3/72.9)	Operational Improvements	Fall 2016	\$2,639 million	STIP	Caltrans	David Rasmussen	Project is currently in PS&E. Target RTL is mid-2016.
9.	Highway 68 Pacific Grove Shoulder Widening (1C250)	In Monterey County, Pacific Grove to Scenic Drive (PM 1.6/L4.0)	Shoulder Widening, Rumble Strips, Guardrail	Spring 2021	\$2.510 Million	SHOPP	Caltrans	David Rasmussen	Project is currently in PA&ED and expected to move to PS&E in 2016.
10.	Highway 68 Pacific Grove Centerline Rumble Strip (1G450)	In Monterey County. Just East of Piedmont Avenue to West of the JCT RTE 1/68 (PM1.6/L4.1)	Centerline Rumble Strip & OGAC	Summer 2018	\$1,748 Million	SHOPP	Caltrans	David Rasmussen	Project is currently in PA&ED and expected to move to PS&E in 2016.
11.	Highway 68 Salinas River Bridge Widening (0F700)	In Monterey County on Route 68 near Salinas from 0.2 mile East of Reservation Rd. undercrossing to Spreckels Blvd. undercrossing (PM R17.4/R18.0)	Bridge Widening	Spring 2016	\$9,868 Million	SHOPP	Caltrans	David Rasmussen	Project will be out to bid this month. Expected start of construction, Spring 2016.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR SEPTEMBER 23, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

PROJECTS IN DEVELOPMENT (Cont'd.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Comments
12.	Highway 101 CURE Safety Improvements near King City (0T990)	On Route 101 in Monterey County from 0.2 miles south of Canal St. undercrossing in King City to 0.2 miles North of Greenfield (PM R41.0/49.8)	Tree and MBGR Removal	Spring 2016	\$2,488 Million	SHOPP	Caltrans	David Rasmussen	Project is currently in PS&E. Target RTL is mid-2016.
13.	Highway 101 South Greenfield Median Barrier (1E060)	In and near Greenfield from Teague Avenue to Walnut Avenue OC (47.7-53.9)	Concrete median barrier, inside shoulder widening and rumble strip	Fall 2015	\$4,830 Million	SHOPP	Caltrans	Aaron Henkel	Bids opened on September 2, 2015
14.	Highway 101 North Greenfield Median Barrier (1G380)	In Monterey County from just North of Walnut Avenue (53.9-57.1)	Median barrier and inside shoulder rumble strip with shoulder widening	Fall 2018	\$4,190 Million	SHOPP	Caltrans	Aaron Henkel	Project is in PS&E Phase with ready to list by 3/1/2017.
15.	Hwy. 101 Soledad CAPM (1F69U4)	In Monterey County from 0.4 Miles North of North Greenfield Overcrossing to 1.2 Miles North of North Gonzales Overcrossing (PM 55.2-73.8)	Pavement Preservation	Fall 2015- Winter 2015	\$22.9 million	SHOPP	Caltrans	Aaron Henkel (PM)	Project Advertised on 7/20/15. Bids open 9/10/15—pending award and approval.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR SEPTEMBER 23, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

PROJECTS IN DEVELOPMENT (Cont'd.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Comments
16.	Route 156 West Corridor (316000)	On SR 156 btwn Castroville and Prunedale (PM R1.6-T5.2)	Construct new 4-lane divided freeway and new interchanges	Fall 2019-Fall 2023	\$264 Million	STIP / Federal Demo	Caltrans	David Silberberger	The project team is now focusing their attention on delivering a Supplemental Environmental Impact Report (EIR) through a standard process, with Caltrans and TAMC partnering to produce the final document. This Supplemental EIR will provide important information regarding the feasibility of moving ahead with tolling as a source of revenue for this project.