



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR APRIL 22, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Hwy. 101 Greenfield CAPM (1A7304)</b>	In Monterey Co. in and near Greenfield from Lagomarsino Ave. to south of Hudson Rd. (PM 49.8-55.3)	Pavement Preservation (CAP M)	Dec. 1, 2014—Spring 2015	\$4.7 million	SHOPP	Caltrans	David Rasmussen (FK)	Papich Construction Co. Inc, Pismo Beach	Work consists primarily of night work Monday – Thursday (Fri am)
2.	<b>US 101 Airport Blvd. IC East Landscaping Project (349514)</b>	Near Salinas just south to just north of Airport Boulevard Overcrossing (PM 85.0-85.8)	Highway Planting and Irrigation	June 11, 2012-Oct. 4, 2012 (In Plant Establishment until December 2015)	\$687,000	STIP	Caltrans	David Silberberger (AN)	Bortolussi & Watkin, Inc., San Rafael	The project is in the plant establishment phase where plants are monitored for successful growth.
3.	<b>US 101 Prunedale Improvement Project (0161E4)</b>	In and near Prunedale at various locations from just north of Little Bear Creek U.C. to just north of Echo Valley Rd. (PM 91.2-100.4)	Construct interchanges and operational improvements	Spring 2011-Summer 2015	\$81 million	STIP	Caltrans	David Silberberger (PM)	GCC/MCM, A JV, Watsonville	At this time, the entire project is open to the public for use. A Ribbon Cutting Ceremony took place on October 27, 2014. Granite Construction continues to work on final punch list items.



# PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR APRIL 22, 2015 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS (Cont.'d)										
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
4.	<b>Hwy. 101/San Juan Road Interchange (315804)</b>	On Route 101 near Prunedale.4 mile south of Dunbarton Road in Mon. Co. (PM 100.0-101.3)	Construct new interchange at San Juan Road and US 101	Dec. 3, 2012-Winter 2016 (Timeframe includes Plant Establishment Work)	\$46.2 Million	STIP/CMI A/ARRA	Caltrans	David Silberberger (JW)	GCC/MCM A JV, Watsonville	Three of the four ramps on the new interchange are open to the public. Work continues on the remaining ramp and it should be opened soon. Additional work continues on miscellaneous earthwork, paving and drainage.

PROJECTS IN DEVELOPMENT									
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Comments
5.	<b>Route 68 East Hitchcock Road Signal (0T270_)</b>	Along SR 68 near Salinas at Hitchcock Road (PM 19.2)	Install traffic signal	Summer 2015-Winter 2016	\$904,000	SHOPP	Caltrans	David Rasmussen	Project is currently being advertised.
6.	<b>Route 156 West Corridor (316000)</b>	On SR 156 btwn Castroville and Prunedale (PM R1.6-T5.2)	Construct new 4-lane divided freeway and new interchanges	Fall 2019-Fall 2023	\$264 Million	STIP / Federal Demo	Caltrans	David Silberberger	Work continues on exploring tolling and Public Private Partnership (P3) options.