



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE FEBRUARY 1, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS' BOARD MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1	<b>Highway 1</b> Piedras Blancas Realignment (49280)	On Highway 1 from Point Piedras Blancas to Arroyo De La Cruz Bridge near San Simeon Post Mile (PM) 64.0/R66.9)	Realign highway	Fall 2015-winter 2018, followed by landscape and mitigation planting contract with 3-year plant establishment.	\$22.1 million <i>(An additional \$11 million will cover three separate mitigation projects)</i>	State Highway Operation and Protection Program (SHOPP)	Paul Martinez	Papich Construction, Grover Beach, CA	Construction continues with bridge and earth work, and paving—weather permitting.
2	<b>Highway 46</b> Whitley 1 Landscape Mitigation (330764)	On Highway 46 near Paso Robles, from just east of Geneseo Road to just west of Almond Drive (PM 37.6/40.4)	Irrigation and plant establishment	Winter 2015-summer 2018	\$1 million	Corridor Mobility Improvement Account (CMIA)	David Rasmussen (KM)	Pacific Restoration Group, Perris, CA	Closures only to the highway shoulders are planned.
3	<b>Highway 46</b> Whitley 2B (33078)	On Highway 46, near Shandon from just east of McMillan Canyon Road to just east of the Shandon Safety Roadside Rest Area (PM 46.0/50.2)	Convert to four-lane expressway	Spring 2016-fall 2018	\$47 million	State Transportation Improvement Program (STIP)	David Rasmussen	Brosamer and Wall Inc., Walnut Creek, CA	Stage two and three detours are completed. A traffic switch on the westbound lanes is scheduled for late April or early May 2017.
4	<b>US 101</b> Bridge Rail Replacement (1G4604)	US 101 Santa Fe undercrossing, near Higuera Street/Ontario Road (PM 24.3)	Replace bridge rail and resurface pavement	Fall 2016-spring 2017	\$1 million	SHOPP	Rochelle Vierra (WW)	Souza Construction Inc., San Luis Obispo, CA	Stage two demolition of outside bridge rail is completed. Next phase includes falsework and widening both the bridge overhang and highway shoulder. Project is scheduled for completion in April 2017, weather permitting.

### California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE FEBRUARY 1, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS' BOARD MEETING

CONSTRUCTION PROJECTS CONTINUED								
Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
5  <b>US 101</b> North Paso Rehab (OG040)	US 101, near Paso Robles and south of San Marcus Creek Bridge to the SLO/Monterey county line and in Monterey County from the county line to just south of the east Garrison overcrossing (PM 63.2/R69.3)	Rehabilitate US 101	February 2017-winter 2019	\$53 million (includes cost for structures)	SHOPP	Amy Donatello	Security Paving, Sylmar, CA	Construction contract was recently awarded to Security Paving of Sylmar, CA.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE FEBRUARY 1, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS' BOARD MEETING

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
6	<b>Highway 1</b> Cayucos CAPM (1G140)	On Highway 1 in San Luis Obispo County at/near Cayucos from the Old Creek Bridge to just north of Harmony Valley Road (PM 34.5/44.4)	Pavement preservation	Spring 2018-winter 2018	\$2.3 million	SHOPP	Amy Donatello	Plans, specifications and estimates (PS&E)	PS&E began in July 2016. This project will also include ramp upgrades.
7	<b>Highway 1</b> Old Creek Bridge (0L722)	On Highway 1 in San Luis Obispo County near Morro Bay at Old Creek Bridge (PM 34.5)	Widen bridge	Scheduled to start summer 2018	\$4.2 million	SHOPP	David Rasmussen	Project Approval and Environmental Document (PA&ED)	Project is currently in the environmental phase and technical studies are under way.
8	<b>Highway 1</b> Toro Creek Bridge (0L721)	On Highway 1 in Morro Bay at the Toro Creek Bridge (PM 32.6)	Replace bridge	Scheduled to start summer 2018	\$5.2 million	SHOPP	David Rasmussen	PA&ED	Project is currently in the environmental phase and technical studies are under way.
9	<b>Highway 41</b> Atascadero ADA project (1F630)	On Highway 41 from San Gabriel Road to US 101/41 separation (PM 14.2/15.9)	ADA compliant access	Scheduled to begin in 2020.	\$2.6 million	SHOPP	Kathy DiGrazia	PA&ED	Project is funded through the Americans with Disabilities Act (ADA) Pedestrian Infrastructure Program in the 2016 SHOPP.

**California Department of Transportation**

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE FEBRUARY 1, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS' BOARD MEETING

## PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
10	<b>Highway 46 Cholame (3307A)</b>	On Highway 46 in San Luis Obispo County, near Shandon, from just west of Shandon Safety Roadside Rest Area to just east of Jack Ranch Café (PM 49.7/54.6)	Convert to four-lane expressway	Scheduled to begin January 2019	\$55.2 million	STIP	David Rasmussen	Plans, specifications and estimates/ Right of Way (PS&E/RW)	Construction funding is delayed two years until the 2020/21 fiscal year in accordance with the CTC's adoption of the 2016 STIP. PS&E and Right of Way are under way. A supplemental Environmental Impact Report is being prepared to address the proposed realignment of the eastern portion of this project, which will avoid conflicts with buried oil and gas lines.
11	<b>Highway 46 West Edge line rumble strip (1H280)</b>	On Highway 41 from Highway 1 to Theatre Drive (PM R0.2/R21.7)	Edge line rumble strip	Scheduled to begin spring 2017	\$300,000	SHOPP Minor A	Kathy DiGrazia	PS&E	Rumble strip will feature a ground-in wave pattern at 16-inch intervals to reduce noise.
12	<b>Highway 58 Trout Creek Bridge Replacement (0L723)</b>	In San Luis Obispo County on Highway 58 east of Santa Margarita at Trout Creek Bridge (PM 3.0)	Replace bridge	Scheduled to start summer 2018	\$4.8 million	SHOPP	David Rasmussen	PA&ED	Project is currently in the environmental phase and technical studies are under way.
13	<b>US 101 SLO Broad SB Onramp &amp; SLO 41 Guardrail (1F370)</b>	In San Luis Obispo County on US 101 from just north of Marsh Street Bridge to just south of Chorro Street undercrossing and on Highway 41 from Old Morro Road to Atascadero Creek Bridge (PM 28.5/28.7)	Improve ramp operations and upgrade guardrail	Winter 2021 – summer 2021	\$3.8 million	SHOPP	Joe Erwin	PA&ED	Project is to reduce the number/severity of collisions by improving the highway operations and installing countermeasures to address vehicles leaving the traveled way.

### California Department of Transportation

District 5, 50 Higuera Street, San Luis Obispo, California 93401

District 5 Public Information Office (805) 549-3318

www.dot.ca.gov/dist05 email: Info-d5@dot.ca.gov

Monterey – San Benito – San Luis Obispo – Santa Barbara – Santa Cruz



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE FEBRUARY 1, 2017 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS' BOARD MEETING

## PROJECTS IN DEVELOPMENT CONTINUED

	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
14	<b>US 101</b> Paso Robles Shoulder Rumble Strip (1G770)	In and near Paso Robles between Las Tablas Avenue undercrossing to North Paso overhead (PM 51.5/58.8)	Construct shoulder rumble strips	Winter 2017 – spring 2018	\$400,000	SHOPP	Amy Donatello	PS&E/RW	Project is on schedule.
15	<b>US 101</b> Pismo Creek Scour Repair (1C370)	On US 101 in Pismo Beach at the Pismo Creek Bridge (PM 16.4)	Repair channel paving to protect bridge foundation from scour, and secure structure	Fall 2018- fall 2019	\$2.5 million	SHOPP	Amy Donatello	PS&E	Final Project Report was recently completed. PS&E is under way.
16	<b>US 101</b> Replace median barrier and extend culvert (1F490)	On US 101 near Paso Robles from just north of US 101/Highway 46 to south Paso Robles overhead (PM 36.6/54.87-55.70)	Remove metal beam guardrail out of clear recovery zone and upgrade to concrete median barrier	Construction target year is 2020	\$1.5 million	SHOPP	Amy Donatello	PA&ED	PA&ED began in July 2016.