



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
U.S. 101 Union Valley Parkway Interchange Planting (463814)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Irrigation, Planting, Erosion Control	2013-Summer 2017	\$600,000	STIP	David Beard	Empire Landscaping Inc. of Davis, CA	Plant Establishment began in January 2014.
U.S. 101 Pavement Preservation (1A7204)	In Santa Barbara County in and Near Goleta From Maria Ygnacio creek bridge to North of Cathedral Oaks Overcrossing (PM 21.0-27.1)	Pavement Preservation	Fall 2015/ December 2016	\$1.3 Million	SHOPP	Kathy DiGrazia (JB)	Granite Construction of Santa Barbara, CA.	Paving continues on highway with overnight lane/ramp closures. Construction completed in December 2016.
U.S. 101 Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue Overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.	2016-2020	\$60 Million	STIP	David Beard (JK/DB)	Contract was awarded to Security Paving of Sylmar, CA. Construction to begin in late August/mid-September.	Old pavement is being replaced with new pavement and striping in anticipation of traffic switch on US 101. Equipment moved in for test piles for Linden area roundabout.
U.S. 101 Overhead Sign Replacement (05-OJ4904)	In Santa Barbara County in various locations/routes along the state highway system.	Replace all freeway exit sign panels with retro-reflective sheeting	Summer 2016- Spring 2017	\$5.6 Million	SHOPP	Lisa Lowerison (KM)	FBD Vanguard Construction of Livermore, CA.	These signs will be installed within the five county district during the daytime and evening hours



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
U.S. 101 Gaviota Curve Realignment (OT6301)	In Gaviota from north of the Beckstead Overcrossing to south of the Gaviota Tunnel (PM 45.6-46.4)	Realign curve on Northbound Hwy. 101	Spring 2016/Spring 2017	\$6.9 million	SHOPP	Rochelle Vierra (MM)	Souza Construction of San Luis Obispo	This project will be completed by the end of April 2017.
Hwy. 154 Cachuma Pass (1C830)	Near Santa Barbara from 0.4 mi west of Edison Street to Cold Springs Canyon (PM R5.5-22.9)	Pavement Preservation	2016-2017	\$4.7 million	SHOPP	Paul Martinez	Granite Construction of Santa Barbara	Construction now underway with daytime and overnight lane closures with one-way reversing traffic control.
Hwy. 246 Route 246 Passing Lanes (0C640)	In Santa Barbara County near Lompoc, from Cebada Canyon Road to Hapgood Road (PM 12.3-R16.7)	Passing Lanes and Operational Improvements	Summer 2015/Fall 2017	\$21 million	STIP and Measure A	Paul Martinez (KM)	Papich Construction of Pismo Beach, CA.	Construction continues with work on sub-base for new traffic lanes before paving.
Hwy. 246 Resurfacing Project (1A7504)	In Santa Barbara County near Buellton from west of Domingos Road to west of Avenue of the Flags. (PM. 20.7/26.3)	Resurfacing the pavement	Winter 2016/Summer 2017	\$6.2 million	SHOPP	Kathy DiGrazia (DB)	Granite Construction of Santa Barbara, CA.	Construction to begin in January 23, 2017, weather permitting.



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
U.S. 101 South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the city of Santa Barbara (PM 1.4-12.3)	Construct one High occupancy Vehicle (HOV) lane in each direction. Project length is 10.9 miles	Begin 2018 (first phase) funding dependent	\$350 Million	STIP and Measure A	Scott Eades	PA&ED	Small portion of EIR has been re-circulated in response to CEQA lawsuit. Public hearing on Draft Revised EIR held in December 2016
Former Hwy. 225 Las Positas Retaining Wall (1C190)	In the City of Santa Barbara 1.5 miles south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair Retaining Wall	2017-2018	\$1 Million	SHOPP	Paul Martinez	PAED	Environmental document circulation completed. Project approval expected in February 2017. Anticipate ready to list in Spring 2018
U.S. 101 Nojoqui Creek Bridge Rail Upgrade (1F790)	In Santa Barbara County near Buellton at Nojoqui Creek (Br No. 51-0018L/R)	Structures	2020-2021	\$4,890,000	SHOPP	Joe Erwin	PA&ED	Developing Draft Environmental Document and working toward Project Approval in 2018. Advertisement and Award Construction in 2020.
U.S 101 Refugio Bridge Replacement (1C950)	In Santa Barbara county 9 miles northwest of Goleta at Refugio Road Undercrossing	Bridge Replacement	2023-2026	\$51 million	SHOPP	Lisa Lowerison	PA&ED	Project is in Environmental Study Phase
U.S 101/Hwy.135 Bridge replacement (05-1F500)	Near Los Alamos At the 101/135 Separation	Bridge Replacement	2020-2021	\$6 million	SHOPP	Lisa Lowerison	PA&ED	Project is in Environmental Study Phase



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
Hwy. 154/246 Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Route 246 intersection (PM 8.1)	Landscaping	2015-2018	\$140,000	SHOPP	Paul Martinez	PS&E	Project to be advertised in summer 2017..
Hwy. 246 Route 246 Drainage Repair (1A170)	In Santa Ynez at Cuesta Street (PM 32.5-32.8)	Drainage and slope repair	2018-2019	\$1 Million	SHOPP	Paul Martinez	PS&E	Project is in PS&E phase. Anticipate ready to list in winter 2018.
Hwy. 135 Pavement Preservation Los Alamos CAPM (1G560)	In Los Alamos from JCT 101/135 undercrossing to 0.1 mile north of Den Street	Pavement Preservation	2018	\$1 Million	Minor A	Kathy DiGrazia	PA&ED	RTL scheduled for December 2017. Construction in summer 2018.
U.S. 101 Roadside Safety Improvements (1C120)	Between Route 150 near the City of Carpinteria and Cabrillo Blvd in the city of Santa Barbara (PM 0.4-11.7)	Mulch, weed barrier, gore paving, access gates, and maintenance vehicle pullouts	Spring 2017 to Fall 2017	\$1.4 Million	SHOPP	David Emerson	Construction	Construction to begin in Spring of 2017
Hwy. 246 Pavement Preservation Buellton Cap-M (1A750)	In Santa Barbara County near Buellton, from 0.4 mile east of Santa Rosa Creek to Route 101/246 separation	Pavement Preservation, sidewalk and curb ramps	Winter 2016 through 2017	\$7.1 Million	SHOPP + Local Contribution	Kathy DiGrazia	Construction	Contract Awarded to Granite Construction Company. Planned winter work includes sidewalk and curb ramps
Hwy 217 Bridge Replacement (1C360)	In Santa Barbara County, near Goleta at the San Jose Creek Bridge (BR #51 0217)	Bridge Replacement	N/A	\$17 Million	SHOPP	Paul Martinez	PA&ED	Contingency Project – construction not yet programmed



PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR JANUARY 19, 2017 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING