

INFORMATION HANDOUT

**For Contract No. 08-1F6504
At 08-Riv-60, 91, 215-Varies**

**Identified by
Project ID 0815000007**

RAILROAD RELATIONS

Railroad Clearance Memo.

MATERIALS INFORMATION

Monument Perpetuation Memo.

Memorandum

*Flex your power!
Be energy efficient!*

To: **GEORGE MORHIG, Chief**
Dist 8.-Office of Office Engineer

Date: **November 2, 2015**

08 - Riv 60 - PM 16.35/51.4
08 - Riv 91 – PM 10.29/20.85
08 - Riv 215 – PM 22.23/42.15
Project ID: **0815000007**
EA 1F650 PN #0815000007
Bridge Rehabilitation

From: **DAVID BUZON, Chief**
Right of Way Railroad Coordinator
District 8

Subject: Railroad Clearance

We have reviewed the plans for the above-referenced project, and determined that the work does not require coordination with the Railroad for the work identified within the project limits, at the following location.

Rte-60 at PM 12.395, BNSF, Down St (SR215),OH DOT No. 026477F, CPUC 002B-8.70-A, XING RIV-1121
Rte-215 at PM 42.086 UP (Chicago Av) DOT No. 747065J, CPUC 001BJ-544.80, XING RIV-1066
RTE-215 at PM 42.088 Chicago AV (SR 15) OH, DOT 747064C, CPUC 001BJ-544.70_A, XING RIV 1065
RTE 215 at PM R38.025 BNSF SR 215 NORTHBOUND, DOT 027313T, CPUC 002X-6.40-A, XING RIV-1216
RTE 215 at PM R38.025 BNSF SR 215 Box Springs Rd/SB 215, DOT 027314a, CPUC 002X-6.42-A, XING RIV-1217
RTE 215 at PM 22.711 BNSF SR 215 Ethananc (SR/215) OH DOT 027353R CPUC 002x-22.00-A XING 1237
RTE-91 at PM 19.389 UP PACHAPA UP ST 91, DOT No.811915E, CPUC 003-56.40-B, XING-RIV-1222
RTE 91 at PM 7.063 BNSF Temescal (SR 91) OH, DOT 026522X, CPUC 002B-23.50-A, XING RIV-1139

There is no work by the railroad, and the project does not require any Railroad Protective Insurance. The required short clauses for protection have been prepared for insertion into the Project Specifications.

Design states that no work will be performed on any bridges on this project other than: Rte-60 at PM 12.395, BNSF, Down St (SR215),OH DOT No. 026477F, CPUC 002B-8.70-A, XING RIV-1121. All work is to be done within State’s right of way. Contractor must take care not to allow any personnel, objects or debris within the railroads right of way.

This project is now cleared for advertising in so far as the Railroad and the California Public Utilities Commission is concerned.

The District Railroad Agent shall update the District status in computer.

Attachment

cc: Denny Fong- HQ R/W Railroad Agreements Engineer
Jian Lan, Project Engineer
Mike Ristic, Project Manager
Elwood Hampton, R/W Railroad D8
Shelley Caldwell, Project Coordination

Memorandum

To : **Iyad Namy**
Maintenance Design Manager
Maintenance Engineering, MS-1107

Date : **October 23, 2015**

File No: **RIV-60 PM R0.54/16.35**
RIV-91 PM 4.71/20.85
RIV-215 PM 22.33/42.15
Rehabilitation on Various
Bridges
HM 3: 20.80.380
EA: 1F650
PN: 0815000007

From: **DEPARTMENT OF TRANSPORTATION**
William Zamores
Surveys-Monumentation
Job # 5941-01

Subject : **Monument Perpetuation**

Per your request in a memo dated March 19, 2015, Surveys has researched County and Caltrans records for existing Monuments that may be impacted by this project. Based on Project Plans submitted with the request, our office review has identified **1 Monument(s)** located within the designated work areas. This is only a list of recorded information and may not include newly set Monuments within this area.

In accordance with **Section 8771** of the Business and Professions Code/California State Law, it is the responsibility of the **Resident Engineer**, acting as the State's Representative, to locate, mark, and protect any Monuments within the designated area. Any Monuments that will be disturbed, obliterated, or destroyed by the scope of the project must be referenced prior to their disturbance by the Licensed Land Surveyor providing the surveying for the Project. The Monuments must be reset in accordance with Section 8771 and a Corner Record or Record of Survey must be filed in compliance with Section 8771. The Licensed Land Surveyor providing service to the Project will provide durable Monuments and location reference points. All other work, materials and traffic controls must be provided by the Contractor.

Note: Post Miles shown for Monuments listed are approximate only.

<u>DESCRIPTIONS</u>	<u>REFERENCE</u>
<u>RIV-91</u>	
1) Std Disk, in Bridge Deck, stamped " <u>544+49.95 POT CL IMP =</u> " , At CL Imp Hwy 91 and CL Buchanan Street OC	(pm10.3) Mon Map 440071 RW Map 981581

Please contact Don Gallagher at (909) 383-6384 or Mike Wagner at (909) 383-6401 in the Office of Land Surveys for crew assignment **30 days prior** to beginning work on the project.
 If the scope of the project changes please contact Ron Overton at (909) 383-6030.

WEZ:rmo